

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

R & B - LA No.1525/05 in O.S. No.1449/05 in the Court of X Additional II Senior Civil Judge, City Civil Court filed by M/s. VKA Constructions on the work of "SR to Miralam- Himayatsagar road from Km 0/0 to 6/0 (Work in Km 0/0 to 1/590)"- Sanction of decretal amount of Rs.7,29,320.00 - Administrative Sanction - Orders - Issued.

-----  
-----

TRANSPORT, ROADS & BUILDINGS (R-III) DEPARTMENT

G.O.Rt.No.  
2010.

Dated: -08-

Read the  
following:-

1. Judgment, Dt..29-8-2009 of the X Additional Senior Civil Judge, City Civil Court, Hyd., in O.S. No.1449/2005.
2. From the E-in-C (R&B), SR, Hyd., Lr.No.48626/ DEE8/ AEE1/2004, dt.19-3-2010 & 29-6-2010.

--

O R D E R:

In the reference 2<sup>nd</sup> read above, the E-in-C (R&B), SR, Hyd., has stated that the work "SR to Miralam-Himayatsagar road from Km 0/0 to 6/0 (work in Km 0/0 to 1/590)" was approved under Special Repairs Programme for the year 2004-05 and technical sanction was accorded for Rs.72.00 lakhs. The work was entrusted to M/s. VKA Constructions, Hyderabad vide Superintending Engineer (R & B) Rural circle, Hyderabad L.S. Agreement No.52/2004-05, dt.20-1-2005 for a Tender Contract value of Rs.71,43,242,17 at 1.93% excess over the E.C.V. of Rs.70,07,988/- with a stipulated period of six months to complete the work in all respects i.e. by 19-7-2005. But the Contractors had failed to maintain the progress of work as stipulated in the agreement. Despite several notices issued by the department, there was no improvement in the progress and finally the work was terminated by the Executive Engineer (R& B) Roads Division, Hyd. under Clause 60(a) of P.S. to APDSS duly forfeiting the deposits and work done but not paid. Aggrieved of this action, the Contractors have filed O.S. No.1449/2005 in the Hon'ble Court of X Additional II Senior Civil Judge, City Civil Court, Hyderabad. After number of pleadings the Hon' Additional Senior Civil Judge, City Civil Court, Hyderabad in the reference 1<sup>st</sup> read above has passed the decree in favour of Contractors granting an amount of Rs.4,06,876/- towards the value of the work and, Rs.1,01,238/- towards transaction fee, corpus fund technical person charges and insurance premium with an interest of 9% per annum from the date of suit i.e. 10-8-2005 till the date of realization.